



# The Apollon laser: Current status and first commissioning results

**D. N. Papadopoulos**<sup>1</sup>, J.P Zou<sup>1</sup>, C. Le Blanc<sup>1</sup>, F. Druon<sup>2</sup>, K. Genevrier<sup>2</sup>, L. Ranc<sup>1</sup>, L. Martin<sup>1</sup>, A. Fréneaux<sup>1</sup>, A. Beluze<sup>1</sup>, C. Bonnin<sup>1</sup>, J. B. Accary<sup>1</sup>, N. Lebas<sup>1</sup>, B. L. Garrec<sup>1</sup>, F. Mathieu<sup>1</sup> and P. Audebert<sup>1</sup>

<sup>1</sup>*Laboratoire pour l'Utilisation des Lasers Intenses, Ecole Polytechnique, Palaiseau, France*

<sup>2</sup>*Laboratoire Charles Fabry, Institut d'Optique, Palaiseau, France*

- Introduction

  - Apollon 10PW: Laser system key features

  - Laser facility construction progress

- Laser operation status / performances

  - The Front End commissioning

  - The Power Amplification Section

    - Qualification tests / PW beam line preparation

  - 200 Joules pump source commissioning

- Towards the first commissions experiments


  - Long and Short focus exp. areas preparation

- Conclusions


# Cilex Apollon A multilab project on the Plateau de Saclay

CILEX : Centre Interdisciplinaire de la Lumière Extrême ( ex ILE)

aiming to the development of new instruments dedicated to address physics at unexplored laser intensity levels.




Former linear accelerator facility  
(1969 – 2006)



March 2015






## • Apollon key features:

- **Hybrid architecture:** OPCA + Ti:Sa ➔ Contrast + Bandwidth + Energy
- **Unique Materials:**  $\Phi 10\text{-}200\text{mm}$  Ti:Sa crystals, Meter size gratings, state-of-the-art optics
- **High energy pump sources:** up to **700 Joules/min**
- **Adaptive control:** spatial (Deformable mirrors) and spectral phase (Dazzler)
- **4 beam lines/2 experimental areas**





**2013:** beginning of reconstruction work...





**03/2015** reception of the building



2013: beginning



the building



The Front End: **Commissioned**



2013: beginning

the building




Amplification section: Fully operational to the **30 Joules level**




2013: beginning

the building



Amplification section: Fully operational to the **30 Joules level**

2013: beginning




the building




10 PW compressor: **Installation**

2013: beginning



the building



>94% ,  $\lambda/8$  flatness

10 PW compressor: **Vacuum qualification**



2013: beginning



the building




10 PW compressor: **Clean access** / **beam transport**



2013: beginning

the building



Post amplification section: **1 PW** & **10 PW** compressors ready

- Introduction

  - Apollon 10PW: Laser system key features

  - Laser facility construction progress

- Laser operation status / performances

  - The Front End commissioning

  - The Power Amplification Section


    - Qualification tests / PW beam line preparation

  - 200 Joules pump source commissioning

- Towards the first commissions experiments

  - Long and Short focus exp. areas preparation


- Conclusions





✓ **Commissioned**  
**June 2017**

*...to the power amplification in Ti:Sapphire based amplifiers (5x)*

## ❑ Operation of OPCPA stage at the Apollon facility




- ✓ **Reliable operation** / fast start-up (<30min)
- ✓ Excellent beam quality
- ✓ Correct injection energy level
- ✓ Optimized Injection Spectrum: **720-920nm**
- ✓ Sub-**10 fs** / High contrast pulses **CR>10<sup>13</sup>** (estimated)







- OPCPA spectral evolution: 100 min



- Energy stability:



- Pointing stability:



- ✓ Output energy stability: **~3-4%** at the input (OPCPA)
- ✓ Output pointing stability: **<3μrad**
- ✓ Output spectral stability: Instabilities are related mostly to the signal/pump OPCPA pulse jitter/drift:  **$\delta\lambda_0 < 5$  nm/hour**

- Introduction

  - Apollon 10PW: Laser system key features

  - Laser facility construction progress

- Laser operation status / performances

  - The Front End commissioning

  - The Power Amplification Section


    - Qualification tests / PW beam line preparation

  - 200 Joules pump source commissioning


- Towards the first commissions experiments

  - Long and Short focus exp. areas preparation

- Conclusions





- 5x “low-gain” / image-relayed multipass amplifiers:  $\Phi 6$ - $\Phi 140$  mm => **0.01-300 Joules**
- Employs one of the **largest Ti:Sapphire crystals in the world: Φ196 mm**
- Distributed **high energy pump sources** (up to **700 J**) installed on a separate area





- **All the equipment is already installed**
- The last **300 Joules new pump** source: in public tender process (**June 2019**)
  - Current equipment capacity: **300 J** → **110 J** → **3-4 PW** (end 2018)
  - ...Budget assured capacity: **600 J** → **250 J** → **9 PW** (summer 2019)
  - ...Technically compatible capacity: **700 J** → **300 J** → **11 PW** (...2020)
- ✓ **Commissioning** phase for the **Amp4** → 1 PW beam line preparation
- ✓ **Commissioning** of the **CNE 200 J** source






- ✓ Simple and compact **4-pass configuration** at **Φ60** (Φ65 for the pump)
- ✓ **ATLAS100** pump source: **>100 J/min**. DOE homogenizer for beam transport: robust operation
- ✓ Output energy: **>38 Joules** for **89 Joules** of pump on the Ti:Sa crystal  $\Leftrightarrow$  **~41%** efficiency
- ✓ Beam quality: **Uniform flat-top like beam**




- ✓ Simple and compact **4-pass configuration** at **Φ60** (Φ65 for the pump)
- ✓ **ATLAS100** pump source: **>100 J/min**. DOE homogenizer for beam transport: robust operation
- ✓ Output energy: **>38 Joules** for **89 Joules** of pump on the Ti:Sa crystal  $\Leftrightarrow$  **~41%** efficiency
- ✓ Beam quality: **Uniform flat-top like beam**

- Reliability tests: Over two weeks / 6-7 hours/day => **>4000 shots**


Monday-1




Friday-1



Monday-2




Friday-2



- Stability tests: over a day for **>7 hours** (450 shots)



## AMP-30

$E_{ave} = 30.5J / 1.6\% \text{ rms} / 7.8\% \text{ PtP}$




## ATLAS100

$E_{ave} = 94J / 0.8\% \text{ rms} / 4.8\% \text{ PtP}$




- Spectral evolution throughout the Ti:Sapphire stages:




- **Spectral filtering strategy:** compensation of gain narrowing and red-shifting
- Non optimized current filtering configuration: **1 stage missing** (Amp3-Amp4)
- Amp4 spectrum: **58 nm** at FWHM / **130 nm** at 1% → FTL duration **19.5 fs**
- **1.1 PW capacity** assuming 20% transport losses and 70% compression efficiency
- **Spectral filtering optimization** → FTL **16-17 fs** (2019) → All-OPCPA Front End → FTL **<15 fs** (2020)



- Local compression tests: attenuated / sub-aperture beams



- Local compression to qualify the pulses compressibility at each amplification stage
- D-scan measurement: **~17 fs** (FTL:16fs) after the 1<sup>st</sup> Ti:Sa amplifier. Only **3<sup>rd</sup> order phase** manual phase correction with the **Dazzler**
- Demonstration of the Amp4 sub-aperture compression at **sub-20 fs** in the 1 PW compressor / Full phase active correction (**June 2018**)



## Spatiotemporal coupling in the Stretcher

$$I(t) = I_0(t) + \varepsilon_0 |\delta\tilde{\varphi}(t)|^2$$


$|\delta\tilde{\varphi}(t)|^2 \sim \text{PSD of the cx-mirror in the stretcher}$

\*C. Dorrer, J. Bromage, *Opt. Express*, 16, 2008

\*\*J. Bromage, *J. Opt. Soc. Am. B*, 29, 2012


- Moderate optical quality cx-mirror of  $\sim 2$  nm rms roughness
- Study of the improvement of the mirror quality :  
➔ **0.1 nm rms is possible** ➔  **$>10^2$  CR improvement**
- Ongoing study on **spatio-temporal averaging effect: PhD thesis starting in July (CIFRE/Thales)**

- Correction of the wavefront at the end of the amplification section ( $\Phi 140$ ):



- **ILAO STAR**: AOI:  $45^\circ$  / Useful zone: **180x250 mm<sup>2</sup>** / **52 mechanical actuators** / High dynamic range: **50 $\lambda$**
- The DM is integrated in the laser chain / imaged to the phase detection
- Control loop optimization using a CW alignment beam throughout the amplification chain

**OSAT**: Active flat quality  
6.5 nm rms / 40 nm PtV






*So far*: Wavefront residual error down to **28 nm rms**/Strehl ratio **>0.9** with the alignment beam (partially through the amplification section)

- High energy beam correction:  
**June 2018** ➔ **Strehl ratio > 0.9**

- **Project priority:**  
**1 PW level demonstration**
  - facility operation capacity
  - laser characterization on the target

- **Bypass the final Amplifier** and send the Amp4 output (30 J /  $\Phi 140$ ) **to the 1 PW compressor**



- ✓ The compressor is **installed and qualified** for Vacuum, Cleanliness, Optomechanics
- ✓ Employs **high quality optics**: Low TWE Gold-Gratings and a Retroreflector
- Compression optimization of the 1 PW beam (**July 2018**)

- Introduction

  - Apollon 10PW: Laser system key features

  - Laser facility construction progress

- Laser operation status / performances

  - The Front End commissioning

  - The Power Amplification Section

    - Qualification tests / PW beam line preparation

  - 200 Joules pump source commissioning

- Towards the first commissions experiments

  - Long and Short focus exp. areas preparation

- Conclusions




# CNE pump source reception




- A single beam of **200 J/min** in the green
- Innovative **Multi-slab / liquid-cooled** Nd:glass technology



Delivery in France: **09/2016**  
 Acceptance tests: **07/2017**  
 Commissioning: **10/2017**



- Emphasis on the  $E_{out}$ , the near field profile, propagation properties and the reliability



- Total number of commissioning shots ~**2000**
- $E_{out}$ =**200 Joules** (300 J @ 1053 nm) / Stable operation: ~**5% PtV** (3 hours)
- Flattop nearfield/Highly modulated ➔ Modification of beam transport imaging to the Amp5 Ti:Sapphire crystal

➤ ...**Amplification at >110 Joules** (end 2018) ➔ **multi-PW** capacity demonstration (summer 2019)

- Introduction

  - Apollon 10PW: Laser system key features

  - Laser facility construction progress

- Laser operation status / performances

  - The Front End commissioning

  - The Power Amplification Section

    - Qualification tests / PW beam line preparation

  - 200 Joules pump source commissioning


- Towards the first commissions experiments

  - Long and Short focus exp. areas preparation

- Conclusions

**End 2018 – Beginning 2019:** First “simple” experiments in both experimental areas

- Qualify the **laser performances** and the **operational capacity** of the facility



**Long Focus Area:** Interaction with gas targets → Electron acceleration



**End 2018 – Beginning 2019:** First “simple” experiments in both experimental areas

- Qualify the **laser performances** and the **operational capacity** of the facility



**Short Focus Area:** Interaction with solid targets → UHI physics

- Introduction

  - Apollon 10PW: Laser system key features

  - Laser facility construction progress

- Laser operation status / performances

  - The Front End commissioning

  - The Power Amplification Section

    - Qualification tests / PW beam line preparation

  - 200 Joules pump source commissioning

- Towards the first commissions experiments

  - Long and Short focus exp. areas preparation

- Conclusions

- ❑ The Apollon laser is **moving fast to the PW-class** operation level
- ❑ High Contrast/Large bandwidth **Front End commissioned**
- ❑ High energy amplification: Demonstration of **>38 Joules** with **sub-20 fs** BW pulses
- ❑ **PW beam line** first qualification tests
- ❑ **200 Joules pump** system commissioning
- **1<sup>st</sup> PW level experiments (end 2018)... Multi-PW operation (end 2019)**

# Thank you

